TOWNSHIP OF DENVILLE
REQUIRED INSPECTION

	Name of Inspection	Description
☐	Footing	Before placement of concrete.
☐	Backfill	After block is complete and all walls are plastered and tarred. Anchor bolts or ties are in place.
☐	Slab	After vapor barrier and re-enforcing are installed.
☐	Underground	Piping must be tested and inspected before it is covered.
☐	Rough Electrical	Wiring, receptacles, fixtures before walls are covered.
☐	Rough Plumbing	All piping before walls are covered- tests on required pipes
☐	Rough Fire	Fireplace throat & flue, smoke detector location, HVAC duct work supply & returns, internal chimneys & venting connections.
☐	Framing Inspection	After all rough electric, plumbing & fire inspections have been completed and approved. Structure must be weather tight.
☐	Insulation	After framing has been approved and all insulation has been installed.
☐	Final Electrical	All wiring is hooked up and in working order
☐	Final Plumbing	All fixtures are installed, caulked, and in working order
☐	Final Fire	Smoke detectors working, extinguishers installed if applicable, heating unit installed and vented properly.
☐	Final Building	After all other final inspections have been approved. CO will not be issued until all prior approval have been completed and signed off. Structure must be complete.

MISCELLANEOUS INSPECTIONS

☐	Septic or Sewer Line to house	Plumbing Inspector
☐	Water line to house	Plumbing Inspector
☐	Gas/oil line hookup	Plumbing Inspector
☐	Oil Tank Installation	Building & Plumbing Inspector
☐	Oil Tank Removal/Abandonment	Fire Inspector (or designee)
☐	Central Air Conditioning	Plumbing, Electric & Building Inspector
☐	Service	Electric Inspector
☐	Masonry Fireplace-smoke shelf	Building Inspector
☐	Above Ceiling	Building Inspector

INSPECTION SCHEDULES*

Building.....Monday through Friday
Plumbing.....Monday through Friday
Electric.....Tuesday & Thursday afternoons
Wednesday mornings
Fire..... Tuesday and Thursdays mornings

Call 973.625.8300 ext. 507
To schedule inspections
Please have your permit number when you call

* Inspection days are subject to change